

Contract No. 018-187
“Bringing Fish to Glen Ullin”
 Submitted by Glen Ullin Park District
 Primary Contact: Vicki Horst
 Directives C, A, B and D

PARTICIPANTS

Sponsor	Cost Share	
ND Game & Fish	\$18,682	
Glen Ullin Park District	\$34,937	
Subtotal Cash Cost Share		\$53,619
Community Volunteers & Board Members	\$1,000	
Subtotal In-kind Cost Share		\$1,000
North Dakota Industrial Commission	<u>\$21,605</u>	
Subtotal OHF funding		<u>\$21,605</u>
<u>Total Project Cost</u>		<u>\$76,224</u>

Project Schedule:	1 year		
Contract Date:	August 23, 2021		
Start Date:	August 23, 2021		
Report Schedule:	Date:	OHF Payment:	Remaining:
Status Report 1:	February 28, 2022 ✓	\$0	\$21,605
Final Report:	August 31, 2022 ✓	\$14,035	\$7,570

PROJECT OBJECTIVE:

Planned Objectives:	Outcomes:
Dredge Glen Ullin Dam and stock with fish; OHF funds may only be used for dredging, seeding, landscaping, and dock.	Complete, dam was dredged in October 2021 and stocked with fish in May 2022.

DELIVERABLES:

Contracted:	Outcome:
Report on dredging, seeding, and landscaping	Complete – Dredged October 2021, landscaping completed October 2022
Report on installation of dock and parking lot	Complete – parking lot constructed and dock delivered, ready for installation spring of 2023
Report on stocking of fish	Complete – Stocked May 2022
Information on how OHF’s funding has been publicly acknowledged	Complete – Project sponsor has indicated they have publicly acknowledged OHF funding

STATUS:

Contract executed on August 23, 2021.

August 2022:

Final report received. The dam was dredged on the East & West Side of the dam in October of 2021. On May 9th and 10th the Game and Fish delivered the fish to the dam. On August 5th the Vault toilet was delivered and installed. October 2022 the scoria was delivered and spread in the parking lots. The dock was delivered at the end of September and is ready to be placed in the water in the spring.

The project is now complete.

Updated 12/15/2022