

# 018-191 - Southwest Shooting Club Range - 2021

## Status Report Details

**Funding Opportunity:** 7583-Outdoor Heritage Fund May 2021 - Round 18  
**Program Area:** Outdoor Heritage Fund  
**Status:** Submitted  
**Status Report Number:** 002  
**Status Report Type:** Interim  
**Reporting Period:** 01/31/2022 - 06/15/2022

**Initial Submit Date:** Jun 15, 2022 2:31 PM  
**Initially Submitted By:** Chanell Walby  
**Last Submit Date:**  
**Last Submitted By:**  
**Approved Date:**  
**Approved By:**

## Contact Information

### Primary Contact Information

**Active User\*:** Yes  
**Type:** External User  
**Name:** Salutation Chanell Middle Name Walby  
First Name Last Name  
**Title:** Director  
**Email\*:** [bowmanparksandrec@Gmail.com](mailto:bowmanparksandrec@Gmail.com)  
**Address\*:** PO Box 112  
305 1st St SW  
Bowmanparksandrec  
Bowman North Dakota 58623  
City State/Province Postal Code/Zip  
**Phone\*:** 701-440-0869 Ext.  
Phone  
###-###-####  
**Fax:** ###-###-####  
**Comments:**

### Organization Information

**Status\*:** Approved  
**Name\*:** Bowman Parks and Recreation  
**Organization Type\*:** Political Subdivision  
**Tax Id:** 450278944  
**Organization Website:** <https://bowmannnd.com/recreation/parks-recreation>

**Address\*:** PO Box 112  
 305 1st St SW  
 Bowmanparksandrec  
 Bowman North Dakota 58623-\_\_\_\_  
 City State/Province Postal Code/Zip

**Phone\*:** (701) 440-0869 Ext.  
 ### ### ####

**Fax:** ### ### ####

**Benefactor:**

**Vendor ID:**

**PeopleSoft Supplier ID:** 0000193655

**Comments:**

**Location Code:** REMIT

**SAM.gov Entity ID:**

**SAM.gov Name:**

**SAM.gov Entity ID Expiration Date:**

**State Issued ID:**

**Category #:**

**Year Begin:**

**Year Closed:**

**NCES#:**

**Restricted Indirect Cost Rate:** 0.0%

**Unrestricted Indirect Cost Rate:** 0.0%

## Document Approval

Level	Approved By	Approved Date	Approval	Comments
-------	-------------	---------------	----------	----------

## Interim Report

### *Interim Report*

#### **Work Accomplished\*:**

Old fencing removed, new fencing and gate installed. Berms and grading complete. All parts of grant award 018-191 are complete. The club received a grant from Game and Fish to build club house. Same contractor awarded this contract and wants paid in full by the Outdoor Heritage Grant prior to starting club house. Range open to members and public. Most recently this past weekend for high school rodeo finals contest. We thank you for funding this project. It is a benefit to all.

#### **Certification**

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

(A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or

(B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

**Do you agree?\***: Yes

**Photos**

Description	File Name	Type	Size	Upload Date
No files attached.				

## Tasks Report

**Tasks**

Task	Start Date	Completion Date	Percent Complete	Comments
Grading and Dirt Moving	06/21/2021	07/15/2021	100.0%	
Fencing demo and install	07/19/2021	08/13/2021	100.0%	
Staking for Grading	06/01/2021	06/18/2021	100.0%	
Shooting Range Structure	09/13/2021	10/29/2021	50.0%	Concrete slab has been poured.
Building Construction & Utilities	09/13/2021	12/31/2021	0.0%	

**Description of Tasks**

Please Describe Tasks:

## Deliverables Report

**Deliverables**

Deliverable	Quantity	Unit of Measurement, if applicable	Status
Construction In-Kind Labor Fencing Demo	1	Quote shows demo, but club will complete demo	Volunteers completed demo and fencing install using volunteer in-kind labor.
Directive A: Provide land for sportsmen to practice their skills.	10	Increased tag fills per year	6/15/22: have not measured tag increases filled at this time.
Directive D: Transforming an abandoned gravel pit to a recreation use area; shooting range.	1	Completion of each construction phase.	6/15/2022: Completed staking, grading, fence removal, fence and gate install, berm construction for shooting range. All tasks for grant 018-191 funding have been completed.
Improve Quality of Life for Area Residents by providing family time, learning new skills, and conservation of land through hunting.	100	Range Users 1st year	36 members and several public daily users, open house on June 5, 2022 with about 20 members, their families, and public. So far four youth contests for JH and HS Rodeo with about 25 at each event. Goal reached.
SW Shooting Club Ongoing Maintenance	1	The SW Shooting Club will be responsible for all maintenance after the completion of construction	Club is still in the construction phase and still open to members and public. Club members keep up with maintenance of grounds.