

Fine, Karlene K.

From: Paryzek, Corey - FSA, Williston, ND <Corey.Paryzek@nd.usda.gov>
Sent: Thursday, November 03, 2016 9:08 AM
To: Fine, Karlene K.
Subject: Ryder Pt. nearing completion
Attachments: new road Ryder Pt.jpg; Old Camp area Ryder Pt.JPG; Old approach Ryder Pt.JPG; Old stump pile Ryder Pt.JPG; Old Road Ryder Pt.JPG; Old End of the road Ryder Pt.JPG; New Main camp area Ryder Pt.jpg; New Approach Ryder Pt.jpg; Stump pile and garbage pit removed Ryder Pt.jpg; New End of the road Ryder Pt.jpg; Installed sign Ryder Pt.jpg

Follow Up Flag: Follow up
Flag Status: Completed

I believe we needed to report to you on our Heritage Fund project in November.

Objectives of the project were to lease the area so it was open to the public. This lease is in place. Area is open and received significant use earlier in the year before we completed road work. We have since completed the main improvements which was road improvement and cleaning up the area.

There is a couple of pieces of old equipment to be picked up by someone who wants it, and the fencing along the road needs to be installed.

Costs to do the road and clean-up has been higher than planned, but Williams Water Resource board will cover the excess.

Corey Paryzek
Chairman
Williams Co Water Resource district

This electronic message contains information generated by the USDA solely for the intended recipients. Any unauthorized interception of this message or the use or disclosure of the information it contains may violate the law and subject the violator to civil or criminal penalties. If you believe you have received this message in error, please notify the sender and delete the email immediately.

BEFORE



BEFORE

AFTER



BEFORE

AFTER



AFTER

AFTER



BEFORE

AFTER



BEFORE

AFTER

