

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 001-001	Report Date 9-1-17	Period Covered by Report (8-16-2016 to 9-1-2017)
----------------------------	-----------------------	---

Project Name
LSC 20,000 Trees by 2020

Project Sponsor Name
Ludden Sportsmen Club

Responsible Official (Last, First Middle) Quandt, John Paul	Responsible Official's Title Program Director
--	--

Project Sponsor Address
11020 93rd ST SE

City Oakes	State ND	Zip Code 58474	Telephone Number 701-710-0077
---------------	-------------	-------------------	----------------------------------

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 0

In-kind Funding \$ 958

OHF Funding **Requested for Reimbursement** \$2,228

Total Funding Expended for this Reporting Period \$3,186

Total Funds Spent to Date

Match Funding \$800

In-kind Funding \$16,417

OHF Funding Received and Requested for Reimbursement \$29,021

Total Funding Expended to Date \$46,238

Balance of Grant Funds

Match Funding \$9,200

In-kind Funding \$21,583

OHF Funding still to be Requested \$20,979

Total Funding to be Expended on this Project \$51,762

Do you anticipate needing to request a grant extension If yes, please explain

Yes No

Work Completed during Period Covered by Report:


(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

For the 2017 we planted 500 replants on the Rifle Range that was the 1st tree planting done in 2014 of 2,057 trees. These were planted in good moisture in early May, but received very little rain till end of July and the replants do not look very good as of now, but we will wait till next year to determine if needed to be redone.

Also we planted into the sod along a grass ravine of newly purchased ground of 1,120 trees. The Cedar's and Juniper were planted on the higher ground and the Willow's and Dogwoods planted next to the low area, see attached map.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



LSC Property Line

4 Rows of Cears and Junipers

2 Rows of Willows and Dogwood's

© 2017 Google

Goog



