

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
001-003	April 26, 2016	11/01/12 to 04/30/2016	
Project Name Aquatic Habitat Infrastructure Enhancement			
Project Sponsor Name Ducks Unlimited, Inc.			
Responsible Official (Last, First Middle)		Responsible Official's Title	
Davis, Jonas		Manager Conservation Programs – ND	
Project Sponsor Address 2525 River Road			
City	State	Zip Code	Telephone Number
Bismarck	ND	58503	701-355-3527
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$			3,546.50
In-kind Funding \$			355.20
OHF Funding Requested for Reimbursement \$			0.00
Total Funding Expended for this Reporting Period \$			3,901.70
<u>Total Funds Spent to Date</u>			
Match Funding \$			79,879.13
In-kind Funding \$			2,260.16
OHF Funding Received and Requested for Reimbursement \$			48,370.00
Total Funding Expended to Date \$			130,509.29
<u>Balance of Grant Funds</u>			
Match Funding \$			5,120.87
In-kind Funding \$			11,739.84
OHF Funding still to be Requested \$			273,630.00
Total Funding to be Expended on this Project \$			290,490.71
Do you anticipate needing to request a grant extension If yes, please explain			
/ / Yes /X/ No			

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

On July 23, 2014 Contract 001-003 between Ducks Unlimited, Inc. and the North Dakota Industrial Commission was fully signed and included a revised plan of activities that will be completed (Exhibit A).

With the completion of the Alkali Creek project in the summer of 2015, a new project sign highlighting the partners and the Outdoor Heritage Fund was ordered and will be erected in June. The restored 58-acre impoundment is now providing migration and breeding habitat for waterfowl and other wetland dependent species.

The remaining **Long Lake National Wildlife Refuge – G19 Wetland Enhancement and Unit II Marsh Dike** projects are nearing the construction phase. The design plans were completed and permitting was processed in March. The next step is to procure a contractor to initiate the enhancement activities in the coming summer months with completion occurring in early fall 2016.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.