

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)
001-003	August 30, 2014	11/01/12 to 08/20/2014

Project Name
Aquatic Habitat Infrastructure Enhancement

Project Sponsor Name
Ducks Unlimited, Inc.

Responsible Official (Last, First Middle) Warhurst, Richard	Responsible Official's Title Senior Regional Biologist
---	--

Project Sponsor Address
2525 River Road

City	State	Zip Code	Telephone Number
Bismarck	ND	58503	701-355-3527

Financial Update
Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$	13,695.64
In-kind Funding \$	418.76
OHF Funding Requested for Reimbursement \$	0.00
Total Funding Expended for this Reporting Period \$	14,114.40

Total Funds Spent to Date

Match Funding \$	13,695.64
In-kind Funding \$	418.76
OHF Funding Received and Requested for Reimbursement \$	0.00
Total Funding Expended to Date \$	14,114.40

Balance of Grant Funds

Match Funding \$	71,304.36
In-kind Funding \$	13,581.24
OHF Funding still to be Requested \$	322,000.00
Total Funding to be Expended on this Project \$	406,885.60

Do you anticipate needing to request a grant extension If yes, please explain
 Yes No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

On July 23, 2014 Contract 001-003 between Ducks Unlimited and the North Dakota Industrial Commission was fully signed and included a revised plan of activities that will be completed (Exhibit A). A Ducks Unlimited Civil Engineer began the engineering design plans for the 58-acre Alkali Creek Impoundment enhancement project located in Bowman County, ND. This wetland impoundment is managed by the North Dakota Game and Fish Department. We expect to complete this project enhancement work this fall.

The DU Civil Engineer and a DU Biologist met with landowner Jim Ehlert on the Jim Ehlert Dam project site this spring to discuss plans for restoring the function of this wetland impoundment. The dam is located on private land in Mountrail County, ND. DU performed the topography survey of the project site and the DU engineer has begun developing the engineering design for repairing and enhancing this wetland impoundment.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Rick A. Warhurst

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.