

**Instructions**

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number	Report Date	Period Covered by Report	
002-019	9/25/17	(8/1/17 to 9/25/17)	
Project Name			
Bald Hill Creek Watershed Project			
Project Sponsor Name			
Griggs County Soil Conservation District			
Responsible Official (Last, First Middle)		Responsible Official's Title	
Johnson, Nathan John		District Manager	
Project Sponsor Address			
PO Box 526			
City	State	Zip Code	Telephone Number
Cooperstown	ND	58425	701-797-2240
<b>Financial Update</b>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 1230.86			
In-kind Funding \$ 0			
OHF Funding <b>Requested for Reimbursement</b> \$1846.30			
Total Funding Expended for this Reporting Period \$3077.17			
<u>Total Funds Spent to Date</u>			
Match Funding \$47,681.44			
In-kind Funding \$0			
OHF Funding Received and Requested for Reimbursement \$71,522.17			
Total Funding Expended to Date \$119,203.61			
<u>Balance of Grant Funds</u>			
Match Funding \$152,318.56			
In-kind Funding \$0			
OHF Funding still to be Requested \$226,362.08			
Total Funding to be Expended on this Project \$500,000			
Do you anticipate needing to request a grant extension    If yes, please explain			
/ / Yes    /x/ No			

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Producer Dan Simenson planted 500 acres of cover crop. He received a cost share of \$1846.30 with a total project cost of \$3077.16. This project allowed Dan to keep the ground covered, reduce erosion and help improve his soil health after his crops got hailed out.

I have several contracts that are signed that are waiting to be completed that include Partial Manure Management System, fence, pipeline, water tanks, and well. These projects will receive a cost share of \$84,320.91 with the total projects cost of \$140,534.85. They will be paid as practices are completed.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

 9/25/17

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

500 acres

SCALE TICKET

6094

ALBRECHT FARMS SEED PLANT  
WIMBLEDON, ND 58492 • (701) 435-2245

CUSTOMER Day Simensen  
ADDRESS 9360 Hwy 200 Glenfield  
IN  OUT  DATE 8-23-17  
MOISTURE \_\_\_\_\_ COMMODITY Rye  
VARIETY Hazlet

FRONT GROSS LBS.  
48580 lb GROSS

REAR GROSS LBS.

GROSS

FRONT TARE LBS.  
19850 lb GROSS

REAR TARE LBS.

TARE

CK # 4696

28,720 NET LBS.

56 T.W.

\$ 3077.16

512.86 NET BU