

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 002-020	Report Date 02/01/2018	Period Covered by Report 8/01/2017 to 2/01/2018	
Project Name <b>Water Storage Piggyback</b>			
Project Sponsor Name <b>North Dakota Natural Resources Trust</b>			
Responsible Official (Last, First Middle) Allbee, Terry		Responsible Official's Title Business Mgr./Biologist	
Project Sponsor Address 1605 E. Capitol Ave., Ste. 101			
City Bismarck	State ND	Zip Code 58501-2102	Telephone Number 701-223-8501
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$4,196.88			
In-kind Funding \$4,603.46			
OHF Funding \$22,629.37			
OHF Funding <b>Requested for Reimbursement</b> \$30,000.00			
Total Funding Expended for this Reporting Period \$31,429.71			
<u>Total Funds Spent to Date</u>			
Match Funding \$79,196.88			
In-kind Funding \$20,803.12			
OHF Funding \$300,000.00			
OHF Funding Received and Requested for Reimbursement \$270,000.00			
Total Funding Expended to Date \$400,000.00			
<u>Balance of Grant Funds</u>			
Match Funding \$0.00			
In-kind Funding \$0.00			
OHF Funding \$0.00			
OHF Funding still to be Requested \$0.00			
Total Funding to be Expended on this Project \$400,000.00			
Do you anticipate needing to request a grant extension <b>NO</b> If yes, please explain /_/ Yes /X/ No			

Exhibit B

Work Completed during Period Covered by Report:  
 (This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The Water Storage Piggyback grant is final. The last wetland restoration constructions were completed in fall of 2017.

During this reporting period 4 landowner agreements were completed. The construction work involved 24 different wetland sites for a total of 48.2 acres in four different counties (see table below).

The final WSP program resulted in 42 landowner's agreements in 19 different counties throughout North Dakota totaling 115 different storage sites for a total of 524.9 acres of water storage. The Trust has signed agreements for a total of \$379,196.88 of WSP payments. In the original grant budget the Trust was to provide \$25,000 of in-kind match and \$75,000 in cash match. The Trust actually provided \$79,196.88 in cash match and will lower the in-kind match to \$20,803.12. This resulted in \$4,196.88 additional WSP payments going directly to landowners.

County	Status	Sites	Acres	\$
FINAL REPORT PERIOD 8/1/17 to 2/1/18				
Benson	Completed Fall 2017	4	18.8	\$5,515.90
McLean	Completed Fall 2017	1	0.5	\$345.00
Griggs	Completed Fall 2017	8	22.7	\$19,095.24
Towner	Completed Fall 2017	11	6.2	\$1,870.11
		24	48.2	26,826.25
			OHF	\$22,629.37
			Trust	\$4,196.88

All site specific agreements where work was completed are attached.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.



Wetland restoration activity from 2017.

Signature of Responsible Official

*Terry White* 2/01/2018

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.