

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 002-026	Report Date 02/03/2016	Period Covered by Report (10/13/2015 to 02/03/2016)
----------------------------	---------------------------	--

Project Name
Stutsman County Manure Management Project

Project Sponsor Name
Stutsman County Soil Conservation District

Responsible Official (Last, First Middle) Odenbach, Ryan Matthew	Responsible Official's Title Watershed Coordinator
--	--

Project Sponsor Address
1301 Business Loop East

City Jamestown	State ND	Zip Code 58401	Telephone Number 701-252-2521 ext. 3
-------------------	-------------	-------------------	---

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$
In-kind Funding \$ 30,091.99
OHF Funding Requested for Reimbursement \$45,137.98
Total Funding Expended for this Reporting Period \$75,229.97

Total Funds Spent to Date

Match Funding \$
In-kind Funding: \$133,559.39
OHF Funding Received and Requested for Reimbursement: \$200,339.08
Total Funding Expended to Date: \$333,898.47

Balance of Grant Funds

Match Funding \$
In-kind Funding: \$66,440.61
OHF Funding still to be Requested: \$99,660.92
Total Funding to be Expended on this Project: \$166,101.53

Do you anticipate needing to request a grant extension If yes, please explain

Yes No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Cost-share has occurred with 8 producers in this request who are working on installing winter rotational grazing systems and 25 producers in total for this project.

Practices installed during this reimbursement cycle include:

- 550 feet of portable windbreak
- 619 linear feet of pipelines for water
- 2 water tanks
- 1 well for water
- 1 rural water hookup
- 2 alternative power sources
- 2 fence energizers
- 10,979 ft. of electric fencing
- 8,743 ft. of barbed wire fencing

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



2/4/16

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



Electric Fence &
fence energizer -
Jason Odenbach Proje



Well Setup on
Jason Odenbach Proj.



Electric Fence corner
Darin Dockter Proj.



Barbed fence separating grazing field and wetland
Bruce Schlecht project



Rural Water Hookup
Gary Neys Project

1147