Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol - Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number

Report Date 07/18/2016

Period Covered by Report

(11/30/2015 to 06/30/2016)

002-027

Project Name

Pheasant Lake Fishing Access/Shoreline Restoration Project

Project Sponsor Name

Dickey County Park Board

Responsible Official (Last, First Middle)

Responsible Official's Title

Wertz, Cary Ann

Dickey County Park Board Chairman

Project Sponsor Address

61 West Lake Drive

City

State Zip Code 58436

Telephone Number

Ellendale

ND

(701)710-1301 or (701) 349-2330

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 27,754.46

In-kind Funding \$ 24 hours labor @ 15.00/hr = \$ 360.00

OHF Funding Requested for Reimbursement \$ \$2,125.00

Total Funding Expended for this Reporting Period \$16,951.73

Total Funds Spent to Date

Match Funding \$ 27,754.46

In-kind Funding \$ 360.00

OHF Funding Received and Requested for Reimbursement \$ 19,125.00

Total Funding Expended to Date \$ 2,125.00

Balance of Grant Funds

Match Funding \$ 2,125.00

In-kind Funding \$ 0.00

OHF Funding still to be Requested \$ 2,125.00

Total Funding to be Expended on this Project \$44,706.19

Do you anticipate needing to request a grant extension

If yes, please explain

/ / Yes /X / No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website) 11/30/2015: Shoreline work continued however slowly throughout winter months. Debris removed from lake bottom proved to be extremely difficult to move when frozen. 02/01/2016: Removal of excess debris/sediment continued with completion of 300 ft shoreline restored, complete with erosion fabric barrier placed in addition to rip/rap placed approximately 20 ft width of shoreline providing easy fishing access for anglers at this west tributary location. (See Photos attached) A rip/rap with erosion fabric fishing pier was placed along far west end adjacent to rock crossing to provide angler access while simultaneously preventing further erosion from high water flow during spring run off season. A graveled parking /tum out area was placed at the entrance of fishing access sight, along with grass seed and 18 new trees planted of various species. These improvements were implemented to restore recreational sight following construction and to confine further motorized traffic to designated area. Overall this project has become a tremendous asset for the recreational amenities offered at Pheasant Lake County Park. The Dickey County Park Board is extremely grateful and appreciates the assistance and funding the Outdoor Heritage Fund has provided to allow this dream to become a reality. THANK YOU!!

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

the project reports shall be provided to the Commission in h

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.













