

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
003-046	Nov. 1, 2015	07/01/15 to 11/01/15	
Project Name Bismarck PF Habitat Enhancement			
Project Sponsor Name Pheasants Forever Dakota Chapter			
Responsible Official (Last, First Middle) Nehring, David		Responsible Official's Title Habitat Committee Chairman	
Project Sponsor Address 12550 10 th Ave SE			
City Bismarck	State ND	Zip Code 58504	Telephone Number 701-214-3184
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 30,500			
In-kind Funding \$ 2,500			
OHF Funding Requested for Reimbursement \$ 3,086			
Total Funding Expended for this Reporting Period \$ 33,000			
<u>Total Funds Spent to Date</u>			
Match Funding \$ 55,000			
In-kind Funding \$ 5,500			
OHF Funding Received and Requested for Reimbursement \$ 60,000			
Total Funding Expended to Date \$ 120,500			
<u>Balance of Grant Funds</u>			
Match Funding \$ 0			
In-kind Funding \$ 0			
OHF Funding still to be Requested \$ 0			
Total Funding to be Expended on this Project \$ 120,500			
Do you anticipate needing to request a grant extension If yes, please explain			
/ / Yes /X/ No			

Work Completed during Period Covered by Report:
(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

NATIVE GRASS PROJECTS

The final grass projects were completed – 121 additional acres in 5 projects.

Locations were in Morton, Burleigh, and Oliver Counties.

TOTAL PROJECT ACCOMPLISHMENTS

82,300 linear feet of new trees/shrubs and barrier installed.

324 acres of new native grass plantings.

11 Projects with hand-plant replacement of trees.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official
David Nehring

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.