

Contract No. 005-080
"Egeland RV Park and Campground"
Submitted by City of Egeland
Principal Investigator: Maynard Jacksen, Mayor
Directive D

PARTICIPANTS

Sponsor	Cost Share	
City of Egeland (Cash)	\$ 450	
City of Egeland (in-kind)	<u>\$1,746</u>	
Subtotal Cash Cost Share		\$ 2,196
 North Dakota Industrial Commission	 <u>\$6,588</u>	
 Total Project Cost		 <u>\$ 8,784</u>

Project Schedule – 1 month
Contract Date – 7/16/2015
Start Date – 7/16/2015
Completion Date – September 30, 2015

Project Deliverables:
Status Report: August 31, 2015
Final Report: September 30, 2015

OBJECTIVE/STATEMENT OF WORK:

Project is to update 6 of the 12 campsites from 30 amp electricity hook-ups to 50 amp hook-ups.

STATUS:

Contract 005-080 - Has been executed.

Final Report received. The Egeland RV Park & Campground has expanded 6 campsites to provide 100 amp electric for larger campers. The cost of the electrician for this was \$6,587.80. The local committee provided in-kind labor and materials to include fill dirt, hauling fill dirt, back filling trenches, leveling dirt and seeding grass. The dirt was donated and estimated at \$300, the grass seed was \$26.99. The committee provided volunteer labor to do the work with each volunteer providing roughly 30 hours of volunteer labor at \$15 per hour or \$1,800. A sign was purchased for \$100 and hung to recognize the North Dakota Outdoor Heritage Fund for their contribution to make this project possible. All work for this project is complete. (Pictures are included.)