

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Outdoor Heritage Fund

Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 011-118	Report Date 06/27/2019	Period Covered by Report (12/31/18 to 06/30/19)
----------------------------	---------------------------	--

Project Name
Sheyenne River Water Trail Development

Project Sponsor Name
North Dakota Parks and Recreation Department

Responsible Official (Last, First Middle) Rieck, Jolene	Responsible Official's Title Chief of Planning and Programs
---	---

Project Sponsor Address
1600 E. Century Ave. Suite 3

City Bismarck	State ND	Zip Code 58053	Telephone Number 701-328-5379
------------------	-------------	-------------------	----------------------------------

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding	0	0	0
In-kind Funding	\$4,440.00	\$5,056.00	\$2,544.00
OHF Funding	\$8,259.08	\$8,259.08	\$440.92
Total	\$8,699.08	\$13,315.08	\$2,984.92

Do you anticipate needing to request a grant extension? Yes No

If yes, please explain:

*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:
(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

During this reporting period, we have been able to conduct public outreach and agency coordination with the U.S Forest Service, U.S. Army Corps of Engineers, North Dakota Parks and Recreation, North Dakota Game and Fish, and the Ransom County Park Board ranging from Valley City to Fargo, North Dakota.

We finalized/printed the maps, info panels, and brochures for the Sheyenne Ranger District.

We have completed 3 of 4 kiosk construction and implantation on the district. We have also completed 3 of 4 hand-launch site design and hardening. Much of this work was completed with the help of Forest Service staff and local community members from Doosan Bobcat.

This work included:

- *Site preparation by mowing and hazard tree removal
- *Class-5 gravel for drive approach and parking
- *Parking barriers
- *Kiosk implementation on site
- *Wood steps down to the river bank

We plan to finish the final kiosk construction and implementation as well as water trail route signage by mid-summer, 2019.

We greatly appreciate the ability to complete this project with the help of the Outdoor Heritage Fund are excited to complete the project and better serve the recreational interests of the public.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official

