

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)
012-131	March 16, 2021	November, 2020 to March, 2021
Project Name Livestock and Wildlife Dams – Wetlands Creation and Enhancement		
Project Sponsor Name North Dakota Natural Resources Trust		
Responsible Official (Last, First Middle)	Responsible Official's Title	
Warhurst, Rick	NAWCA/ND Action Group Coordinator	
Project Sponsor Address 1605 East Capitol Avenue, Suite 101		
City	State	Zip Code
Bismarck	ND	58501
Telephone Number 701-223-8501		

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding	\$21,699.43	\$141,076.64	\$0
In-kind Funding	\$4,478.35	\$20,168.48	\$0
OHF Funding	\$12,509.10	\$138,850.00	\$0
Total	\$38,686.88	\$300,095.12	\$0

Do you anticipate needing to request a grant extension? /_/_ Yes /X_/_ No

If yes, please explain:

*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Three separate wetlands were created or enhanced during this report period. The completion of these three wetlands and costs associated with the development work finalizes Outdoor Heritage Fund Contract Number 012-131 – **Livestock and Wildlife Dams – Wetlands Creation and Enhancement Project**.

Raab Wildlife Management Area – Three wetlands totaling 4.68 surface acres were created on Raab Wildlife Management Area (WMA) located in Stark County. Raab WMA is owned and managed by the North Dakota Game and Fish Department and is open for public access, including public hunting. Wetland #8 covers 1.1 acres, Wetland #9 covers 2.61 acres and Wetland #11 covers 0.97 acres. Construction costs for creating these three wetlands was \$33,697.10. ND Natural Resources Trust paid \$6,254.30 (18.5%) for construction plus \$511.43 for miscellaneous materials and the North Dakota Game and Fish Department paid \$14,933.70 (44%) for construction costs. The ND Natural Resources Trust is requesting \$12,509.10 (37%) of construction costs from OHF. The \$12,509.10 represents the balance of OHF funds remaining for this Project (Contract Number) and is therefore less than 50%. The North Dakota Game and Fish Department Voucher Request is for \$30,000 to cover costs for additional wetland work on Raab WMA and the \$14,933.70 costs for Wetlands 8, 9 and 11 (the OHF project wetlands) is a part of the \$30,000 payment by the North Dakota Game and Fish Department.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official

