Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

		Outdoor	Heritage Fund				
Status and Final Report Form/Guidelines							
This report is us			ojects funded through the Outdoor Heritage Fund. Status ust be submitted as required in Contract.				
Contract Number		Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)				
012-136		8/29/2022	8/15/2019 to 8/29/2022				
Project Name							
Sky Chief Park Rest Room Facility							
Project Sponsor Na	ame	70 10					
Turtle Mountai	n Band of	Chippewa					
Responsible Official (Last, First Middle)			Responsible Official's Title				
Jeff Desjarlais, Jr.			Natural Resource Director/THPO				
Project Sponsor Ad	ddress						
PO Box 900							
City	State	Zip Code	Telephone Number				
Belcourt	ND	58316	701-477-2640				
Financial Update	30.5 30000	**************************************	to the second of				

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds	
Match Funding	\$16,851.63	=	\$-12,351.63	
In-kind Funding	1.0y=	-	\$13,312.00	
OHF Funding	\$50,554.90		\$2,883.10	
Total	\$67,406.53	3.7.4	\$3,843.47	

Please provide the following information regarding the funding for your project based on the contract award:

Do you anticipate needing to request a grant extension? // Yes /X/ No

If yes, please explain:

^{*}As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Three restroom units with 2 toilets each were installed at Sky Chief Park. One unit is sized 10' x 24' to accommodate a changing area and is located on Gordon Lake's main beach swimming area. The other two units are sized 10' x 16' and are located at Wheaton and Gordon Lake fishing dock areas.

The Sky Chief Park complex is a 1,313 acre Tribal Management area that is comprised of several lakes, forestry, and a buffalo park. The Park includes opportunities for camping, fishing, walking and nature trails, swimming and water sports, individual and group picnic facilities, and wildlife opportunities – as these may be developed carefully within the context of an integrated stewardship and work plan.

It was essential that the Sky Chief Park have restroom facilities available due to the large number of visitors which has gradually increased over the past years. Signage has been placed on each restroom to recognize the North Dakota Outdoor Heritage Fund's financial contribution to the project.

This is the final report for the project.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official

*As appropriate please provide copies of receipts for purchases.