

Contract No. 012-136
Sky Chief Park Restroom Facilities Project
 Submitted by Turtle Mountain Band of Chippewa Indians
 Primary Contact: Lyle Poitra
 Directives D

PARTICIPANTS

Sponsor	Cost Share	
Turtle Mountain Band of Chippewa Indians	<u>\$ 4,500.00</u>	
Subtotal Cash Cost Share		\$4,500.00
Turtle Mountain Band of Chippewa Indians	<u>\$13,312.00</u>	
Subtotal In-Kind Cost Share		\$13,312.00
North Dakota Industrial Commission	<u>\$53,438.00</u>	
Subtotal OHF Funding		<u>\$53,438.00</u>
Total Project Cost		<u>\$71,250.00</u>

Project Schedule: 7 months
 Contract Date: 1/7/2019
 Start Date: 1/4/2019
 Completion Date: 5/31/2019

<u>Project Deliverables</u>	
Status Report:	August 15, 2019* ✓
Final Report:	October 31, 2019* ✓

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is to purchase and erect 3 community restroom facilities at Sky Chief Park. The tribe is in the process of enhancing the Sky Chief Park into a hub for recreational and wildlife activities, and this will serve visitors to the park. The Sky Chief Park complex is a 1,313 acre Tribal Management Area that is comprised of several lakes, forestry, and a buffalo park. The Park includes opportunities for fishing, walking and nature trails, swimming and water sports, picnic facilities, and wildlife opportunities.

STATUS:

The contract has been approved and executed by all the parties.

August 2019

Status report received. The report states in part:

A contractor was secured to install self-contained septic systems for each rest room unit. Each of the 3 systems is supplied with an 800 gallon holding tank. The systems do not require a drain field which could otherwise allow leakage into the lake watershed areas. A local tribal sanitation firm will clean out the septic system at least once yearly. The septic systems were installed July 2018. A Tribal College carpentry instructor was contracted to construct the 3 rest room units. Several college carpentry students were employed to assist. The restrooms are currently under construction and are near completion. Each unit has 2 bathrooms. They are constructed using wood framing and metal siding inside and out. There are ventilation windows installed and the toilets are made of stainless steel for commercial applications.

One unit is sized 10'X24' to accommodate a changing area for individuals wanting to swim and for use during pow wows and events. This unit will be located on Gordon Lake's main beach swimming area. The other 2 units are sized 10'X16' and will be located at the Wheaton and Gordon Lake fishing dock areas.

The restroom units are expected to be installed and ready for use by the end of August 2019. Signage will be placed on each unit to recognize OHF's contribution to the project.

Due to scheduling delays with the contract, a no-cost extension has been requested and granted.

August 2022

Final report received. Three restroom units with 2 toilets each were installed at Sky Chief Park. Signage has been placed on each restroom to recognize the North Dakota Outdoor Heritage Fund's financial contribution to the project.

Dated 8/30/2022

*Denotes change from original contract.