

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
013-137	10.29.19	2/20/19 to 10/31/19	
Project Name LaMoure Lions Sunset Park Revitalization Project			
Project Sponsor Name LaMoure Lions			
Responsible Official (Last, First Middle) Homan, Caroline Christie		Responsible Official's Title LaMoure Lions Sunset Park Committee Chair	
Project Sponsor Address PO BOX 322			
City LAMOURE	State ND	Zip Code 58458	Telephone Number 701-680-0765

Financial Update
Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding	140,000	140,000	0
In-kind Funding	20,680	20,680	0
OHF Funding	1,000	9,000	10,000
Total			

Do you anticipate needing to request a grant extension? /_/ Yes /_x/ No

If yes, please explain:

*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

LaMoure Lions purchased innovative playground equipment to inspire outdoor recreation for North Dakotans of all ages. We collaborated with a licensed landscape architect to create an attractive and thoughtfully designed layout for the new playground equipment and to enhance public use of Sunset Park. That planning also included specs for a new 8' concrete walkway from the street to the new playground to provide access for all users inclusive of mobility needs.

May 2019: LaMoure Lions hired a contractor to prep the new site including excavation, labor, and installation of rebar for the 8' sidewalk as well as a 4' concrete border around the play area for multipurpose use: walking, pedaling, etc.

May 2019: LaMoure Lions coordinated a community build involving over 100 volunteers who assembled and installed the new equipment. We hired a certified playground technician to advise and oversee day one of installation. Lions members also hired contractors and equipment and organized additional volunteers to install 3" of pea rock and several hundred cubic yards of engineered wood fibers to meet the fill requirements necessary for the fall heights of the new equipment.

September 2019: LaMoure Park Board moved dirt from the excavation to slope ground around the newly installed sidewalk leading to and surrounding the play area.

October 2019: LaMoure Lions hired the playground technician to inspect installation from the community build and ensure all pieces were properly installed and safe. LaMoure Lions pumped water from the play area due to excessive rainfall that led to standing water in the play area.

October, 2019: LaMoure Lions purchased more engineered wood fibers and coordinated High School student volunteers to add the surfacing to the play area.

October, 2019: LaMoure Lions hired a contractor to complete concrete work around the play area. Lions ordered a commemorative bench to recognize the Outdoor Heritage Fund for partially funding this project.



*As appropriate please provide copies of receipts for purchases.



*As appropriate please provide copies of receipts for purchases.



Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official