

Contract No. 013-137
Sunset Park Revitalization Project
Submitted by LaMoure Lions
Primary Contact: Caroline Homan
Directive D

PARTICIPANTS

Sponsor	Cost Share	
Garrison Diversion	\$37,500	
LaMoure Development Corporation	\$15,000	
LaMoure Lions	\$12,000	
LaMoure Park Board	\$10,000	
Local Donations	<u>\$ 1,490</u>	
Subtotal Cash Cost Share		\$75,990.00
North Dakota Industrial Commission	<u>\$10,000.00</u>	
Subtotal OHF Funding		<u>\$10,000.00</u>
Total Project Cost		\$85,990.00

Project Schedule: 11 months
Contract Date: 12/28/2018
Start Date: 12/28/2018
Completion Date: 11/1/2019

<u>Project Deliverables</u>	
Status Report:	March 1, 2019 ✓
Final Report:	November 1, 2019 ✓

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is to purchase playground equipment to develop a new play area at Sunset Park as part of a multiphase plan.

STATUS:

The contract has been approved and executed by all the parties.

March 2019

Status report received. The report states:

This quarter our project met the Phase One goal of raising \$150,000 for the Sunset Park Revitalization Project. To develop a new play area. Playground equipment was purchased and delivered. Construction of new play area and installation of equipment is planned for May 2019.

October 2019

May 2019: LaMoure Lions hired a contractor to prep the new site including excavation, labor, and installation of rebar for the 8' sidewalk as well as a 4' concrete border around the play area for multipurpose use: walking, pedaling, etc.

May 2019: LaMoure Lions coordinated a community build involving over 100 volunteers who assembled and installed the new equipment. We hired a certified playground technician to advise and oversee day one of installation. Lions members also hired contractors and equipment and organized additional volunteers to install 3" of pea rock and several hundred cubic yards of engineered wood fibers to meet the fill requirements necessary for the fall heights of the new equipment.

September 2019: LaMoure Park Board moved dirt from the excavation to slope ground around the newly installed sidewalk leading to and surrounding the play area.

October 2019: LaMoure Lions hired the playground technician to inspect installation from the community build and ensure all pieces were properly installed and safe. LaMoure Lions pumped water from the play area due to excessive rainfall that led to standing water in the play area.

October 2019: LaMoure Lions purchased more engineered wood fibers and coordinated High School student volunteers to add the surfacing to the play area.

October 2019: LaMoure Lions hired a contractor to complete concrete work around the play area. Lions ordered a commemorative bench to recognize the Outdoor Heritage Fund for partially funding this project.

Pictures are available in the full report. This contract is now closed.

Dated 10/31/2019