

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)
031-145	12-08-2020	01/01/18 to 12/31/20

Project Name
Lake Tobiason Improvements

Project Sponsor Name
Steele County Water Resource District

Responsible Official (Last, First Middle)	Responsible Official's Title
Ihry, Josh	Steele County Water Resource District Chairman

Project Sponsor Address
Po Box 231

City	State	Zip Code	Telephone Number
Finley	ND	58230	701-524-1105

Financial Update
Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding			
In-kind Funding			
OHF Funding			
Total			

Do you anticipate needing to request a grant extension? Yes // No

If yes, please explain: The Project had a delayed start due to complications with obtaining insurance and bonding documentation and weather delays. The Project is now substantially complete and only minor items such as the sluice gate, castings, and other accessories for the inlet structure and establishment of seeding remain.

*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The Project received permit approvals from the U.S. Army Corps of Engineers and the North Dakota State Engineer's Office during the summer of 2020. Project was awarded to Lakeside Construction & Services, Inc. and the Contract was executed on October 6, 2020. The Contractor worked diligently to install the inlet structure and outlet culverts and related channel work. The Project was substantially complete as of December 2, 2020. Final completion of the project is anticipated in Spring 2021.


Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official



*As appropriate please provide copies of receipts for purchases.