

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report	
014-147	07/24/2019		
Project Name			
Richardton Park Beautification			
Project Sponsor Name			
Richardton Park Board			
Responsible Official (Last, First Middle)		Responsible Official's Title	
Adam Hoselton		President	
Project Sponsor Address			
207 2 nd St. S.			
City	State	Zip Code	Telephone Number
Richardton	ND	58652	701-260-3749

Financial Update
Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding		\$1,000	0.00
In-kind Funding			
OHF Funding		\$4,740.00	0.00
Total			

Do you anticipate needing to request a grant extension? /_/ Yes /_X/ No

If yes, please explain:

*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report: /
(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

All of the work has been completed. We have planted twelve beautiful trees in our St. Mary's Park. It has brought such beauty to the community.

The Richardton Park Beautification Project was completed in July by Razor Edge Landscaping out of Dickinson, ND. The Park Board decided that the parks in town were lacking trees and shade. We decided to plant twelve trees in St. Mary's Park. The twelve trees that were planted were five Hackberry, two Oak Burr, and five Linden Green Spire Trees. These trees provide shade and bring beauty to the park and community.

We were in contact with the Forest Service about the types of trees that should be planted in our area. They suggested the trees above and they have worked out wonderfully in our park. Our community has been so grateful of this project that they have said it helps the park feel more put together and is a place where families can go and enjoy their time together. It has brought our community together in a more positive way. There have been basketball tournaments over the summer that has never happened before, and we have noticed more families and children have been using the that park more. It has been an amazing project for our community.

The value of the project to the citizens of North Dakota is that there is a park that every citizen can use. If a family is driving through it is a great place to stop and have a shaded area for lunch. It gets people outside and brings the community together. The trees really make the park feel more complete. We have had such a positive feedback from our community members.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official

Heather Joppa

*As appropriate please provide copies of receipts for purchases.