

**Contract No. 015-161**  
**McKenzie Bay Recreation Area Improvements**  
Submitted by Watford City Park District  
Primary Contact: Robin Arndt  
Directive A

**PARTICIPANTS**

<b>Sponsor</b>	<b>Cost Share</b>
McKenzie Bay Marine Club	<u>\$ 4,782.00</u>
Subtotal <b>Cash &amp; In-kind</b> Cost Share	\$ 4,782.00
North Dakota Industrial Commission	<u>\$14,345.00</u>
Subtotal <b>OHF</b> Funding	<u>\$14,345.00</u>
Total Project Cost	\$19,127.00

	<u><b>Project Deliverables</b></u>
Project Schedule: 8 months	
Contract Date: 2/19/2020	Status Report: June 30, 2020
Start Date: 2/19/2020	Final Report: October 31, 2020 ✓
Completion Date: 10/31/2020	

**OBJECTIVE/STATEMENT OF WORK:**

The objective of this project is to purchase and installation of accessible pathway, parking pad, border, and wood fiber at playground at McKenzie Bay Recreation Area. \*Original application was revised to narrow the scope of work.

**STATUS:**

The contract has been approved and partially executed.

The contract has been fully executed by both parties.

**November 2020**

This project assisted with improvements to increase the handicapped accessibility of the playground. The project added a van accessible parking area and an accessible pathway. The work provided a one foot high playground border filled with engineered wood fiber.

Additional details and pictures available in the full report.

This contract is now closed with a returned commitment of \$883.19.

Dated 12/7/2020