

016-165 - Silver Lake Dam Improvements - 2020

Program Area: Outdoor Heritage Fund
Status Report Number: 001
Status Report Type: Interim
Reporting Period: 06/11/2020 - 10/08/2020
Initial Submit Date: Nov 5, 2020 8:54 AM
Initially Submitted By: Benjamin Kugler

Contact Information

Name: Mr. Benjamin Kugler
Title: Project Engineer
Email*: benjamin.kugler@mooreengineeringinc.com
Address*: 444 Sheyenne Street
Suite 301
West Fargo North Dakota 58078
Phone*: (701) 551-1073
Fax: (701) 282-4530

Organization Information

Name*: Sargent County Water Resource District
Organization Website: http://www.sargentnd.com/dept_water.php
Address*: 355 Main St S Ste 1
Forman North Dakota 58032
Phone*: 701-724-6241

Interim Report

Work Accomplished*:

Development of Construction Plans was completed, and the project was bid out in a public bid. Bid Opening was 8/10/2020. Sargent County Water Resource District awarded the project to D.L. Barkie Construction, Inc. during their September meeting. Preconstruction meeting was held 9/30/2020, and construction is slated to start 10/5/2020. The Project is expected to be substantially complete 10/16/2020 and ready for final payment by 11/13/2020. /

Tasks Report

Task	Start Date	Completion Date	Percent Complete	Comments
Final Design	04/01/2020	06/01/2020	100.0%	Completed and bid out. Bid opening was 8/10/2020
Bidding	06/01/2020	06/30/2020	100.0%	Bid opening was 8/10/2020
Construction	07/01/2020	11/30/2020	0.0%	Construction approximate start 10/5/2020 Substantial completion 10/16/2020

Description of Tasks

Final design will be completed in Spring/Summer 2020. Bidding is expected in June 2020 with construction in the June to November 2020 time period.

Deliverables Report

Deliverables

Deliverable	Unit of Measurement, if Quantity applicable	Status
Construction photos and as built drawings	0.000	Construction Estimated start date 10/5/2020

Certification

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

(A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or

(B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Do you agree?*: Yes