

016-168 - Turtle Lake Park - 2020

Organization Information

Name*: City of Turtle Lake
Organization Type*: Municipal Government
Address*: PO Box 338
Turtle Lake North Dakota 58575
Phone*: (701) 448-2596

Interim Report

Work Accomplished*:

We started this project in August and finished at the end of September. The existing ground cover was removed as well as any extra dirt and clay needed to reach the appropriate depth guidelines given to us by the First District Health Unit. A border was placed around the equipment and then the new wood fiber ground cover was placed under and around the equipment. We also placed rubber mats at the end of the slides.

Tasks Report

Task	Start Date	Completion Date	Percent Complete
Existing ground cover removed	06/01/2020	06/12/2020	100.0%
Border placed around each piece of equipment	06/15/2020	06/30/2020	100.0%
Mats place in appropriate locations	07/01/2020	07/08/2020	100.0%
New ground cover placed	07/09/2020	07/24/2020	100.0%
Order Engineered wood fiber, mats and border	04/22/2020	05/15/2020	100.0%

Deliverables Report

Deliverable	Unit of Measurement, if Quantity applicable	Status
New ground cover installed under playground equipment	1.000	100% complete

Certification

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.









