

Contract No. 018-178
“Wildlife and Livestock Dams - Wetlands Creation, Restoration and Enhancement”
 Submitted by North Dakota Natural Resources Trust
 Primary Contact: Rick Warhurst
 Directives C, A and B

PARTICIPANTS

Sponsor	Cost Share	
ND Natural Resources Trust	\$122,500	
Landowners and Other Partners	\$112,500	
Subtotal Cash Cost Share		\$235,000
ND Natural Resources Trust	\$10,000	
Subtotal In-kind Cost Share		\$10,000
North Dakota Industrial Commission	<u>\$240,000</u>	
Subtotal OHF funding		<u>\$240,000</u>
<u>Total Project Cost</u>		<u>\$485,000</u>

Project Schedule	Project Deliverables	
Contract Date – 8/10/21	Status Report – 12/31/2021	✓
Start Date – 8/1/21	Status Report – 6/30/2022	✓
Completion Date – 12/31/25	Status Report – 12/31/2022	
	Status Report – 6/30/2023	
	Status Report – 12/31/2023	
	Status Report – 6/30/2024	
	Status Report – 12/31/2024	
	Status Report – 6/30/2025	
	Final Report – 12/31/2025	

OBJECTIVE/STATEMENT OF WORK:

Cooperate with private landowners to create, enhance, and restore 20 wetland habitats covering 112 acres in North Dakota for the benefit of wildlife populations and livestock production. OHF funds may not be used for staffing.

STATUS:

Contract has been executed by both parties.

January 2022

Status report received. Four wetlands were enhanced during this period, totaling 10.95 acres, utilizing \$35,298 of OHF funds and \$35,298 of Partner match funds. The Trust in-kind staff cost was \$9,495.31.

September 2022

Status report received. Six wetlands totaling 2.0 acres were enhanced on Hoot Gibbins Farm Trust B located in Williams County, ND. This project totaled \$72,000 - OHF \$36,000, Partners \$36,000. NDNRT staff costs for this period was \$6,352.18.

Dated: 11/4/22