

**Contract No. 018-188**  
 “Maple Riverbank Stabilization Project - Enderlin”  
 Submitted by Enderlin Park Board  
 Primary Contact: Tracy Ekeren  
 Directives D and C

**PARTICIPANTS**

<b>Sponsor</b>	<b>Cost Share</b>	
State Water Commission	\$132,500	
Enderlin Park Board	\$77,250	
<b>Subtotal Cash Cost Share</b>		<b>\$209,750</b>
North Dakota Industrial Commission	<u>\$55,250</u>	
<b>Subtotal OHF funding</b>		<u>\$55,250</u>
<b><u>Total Project Cost</u></b>		<b>\$265,000</b>

Project Schedule	Project Deliverables	
Contract Date – 8/31/2021	Status Report – <del>2/28/2022</del> N/A	
Start Date – 4/26/2021	Final Report – 9/30/2022	✓
Completion Date – 9/30/2022		

**OBJECTIVE/STATEMENT OF WORK:**

Stabilize the west bank of the Maple River along Patrick Pierce Park with rock rip rap to prevent erosion to provide a more welcoming and safer place for recreation.

**STATUS:**

Contract has been executed by both parties.

**September 2022**

The project successfully reduced the erosion to the riverbank which has saved the park. It has reduced erosion and provided a gathering place for the Community and those traveling through the community. Additionally, any Bicyclist traveling the State Highway 46 may use the park as a resting point. Full details and pictures can be found in full report.

This project had an initial OHF funding contract of \$55,250, but only \$37,007 was needed. This project is now closed.

Dated: 11/29/22