

018-191 - Southwest Shooting Club Range - 2021

Status Report Details

Funding Opportunity: 7583-Outdoor Heritage Fund May 2021 - Round 18
Program Area: Outdoor Heritage Fund
Status: Submitted
Status Report Number: 001
Status Report Type: Interim
Reporting Period: 08/01/2021 - 09/30/2021

Initial Submit Date: Dec 22, 2021 11:57 AM
Initially Submitted By: Chanell Walby
Last Submit Date:
Last Submitted By:
Approved Date:
Approved By:

Contact Information

Primary Contact Information

Active User*: Yes
Type: External User
Name: Salutation Chanell Middle Name Walby
First Name Last Name
Title: Director
Email*: bowmanparksandrec@Gmail.com
Address*: PO Box 112
305 1st St SW
Bowmanparksandrec
Bowman North Dakota 58623
City State/Province Postal Code/Zip
Phone*: 701-440-0869 Ext.
Phone
###-###-####
Fax: ###-###-####
Comments:

Organization Information

Status*: Approved
Name*: Bowman Parks and Recreation
Organization Type*: Political Subdivision
Tax Id: 450278944
Organization Website: <https://bowmannd.com/recreation/parks-recreation>
Address*: PO Box 112

305 1st St SW

Bowmanparksandrec

Bowman North Dakota 58623-____
City State/Province Postal Code/Zip

Phone*: 701-440-0869 Ext.

###-###-####

Fax: ###-###-####

Benefactor:

Vendor ID:

PeopleSoft Supplier ID:

Comments:

Location Code:

SAM.gov Entity ID:

SAM.gov Name:

SAM.gov Entity ID Expiration Date:

State Issued ID:

Category #:

Year Begin:

Year Closed:

NCES#:

Restricted Indirect Cost Rate: 0.0%

Unrestricted Indirect Cost Rate: 0.0%

Document Approval

| Level | Approved By | Approved Date | Approval | Comments |
|-------|-------------|---------------|----------|----------|
|-------|-------------|---------------|----------|----------|

Interim Report

Interim Report

Work Accomplished*:

The shooting range started from scratch in the spring/summer of 2021. So far the work performed onsite includes the surveying and staking of the land including the grading plans, removal of the old fence, excavation of the land, building of the berms and some gravel was hauled in. A gate to the range has also been erected for security, allowing both members and registered general public access to the range 7 days per week.

Certification

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Do you agree?*: Yes

Photos

| Description | File Name | Type | Size | Upload Date |
|--------------------|-----------|------|------|-------------|
| No files attached. | | | | |

Tasks Report

Tasks

| Task | Start Date | Completion | | Comments |
|-----------------------------------|------------|------------|------------------|---|
| | | Date | Percent Complete | |
| Grading and Dirt Moving | 06/21/2021 | 07/15/2021 | 100.0% | Two companies worked together to do the grading and berm construction after the engineering company provided the drafting, surveying and staking of the land. Another company hauled in some gravel during the grading process. |
| Fencing demo and install | 07/19/2021 | 08/13/2021 | 20.0% | Club members helped take down the fence. Currently working on retrieving the hours of in-kind labor for this part of the project. A gate was installed to control the use. There is a key system for general public and members to use the range. |
| Staking for Grading | 06/01/2021 | 06/18/2021 | 100.0% | This was conducted by Brosz Engineering prior to the berm construction. |
| Shooting Range Structure | 09/13/2021 | 10/29/2021 | 0.0% | The pad is layed out. |
| Building Construction & Utilities | 09/13/2021 | 12/31/2021 | 0.0% | Still in planning stages. Waiting on other grant applications. |

Description of Tasks

Please Describe Tasks:

Deliverables Report

Deliverables

| Deliverable | Quantity | Unit of Measurement, if applicable | Status |
|---|----------|---|---|
| Construction In-Kind Labor Fencing Demo | 1.000 | Quote shows demo, but club will complete demo | Club is still working on retrieving the hours for this labor inkind work. |
| Directive A: Provide land for sportsmen to practice their skills. | 10.000 | Increased tag fills per year | Range is currently open to members and the general public. |
| Directive D: Transforming an abandoned gravel pit to a recreation use area; shooting range. | 1.000 | Completion of each construction phase. | In process. |
| Improve Quality of Life for Area Residents by providing family time, learning new skills, and conservation of land through hunting. | 100.000 | Range Users 1st year | Range is currently open to members and general public. |
| SW Shooting Club Ongoing Maintenance | 1.000 | The SW Shooting Club will be responsible for all maintenance after the completion of construction | Club members are completing any maintenance tasks on an as needed basis. |