

Contract No. 018-191
“Southwest Shooting Club Range”
 Submitted by Bowman Parks and Recreation
 Primary Contact: Chanell Walby
 Directives D and A

PARTICIPANTS

Sponsor	Cost Share	
Community Challenge Grant	\$10,000	
Shooting Club Memberships	\$5,000	
Shooting Club Donations	\$10,000	
Other Grants and Funding Sources	\$150,286	
Subtotal Cash Cost Share		\$175,286
Labor for Fencing and Construction	\$20,000	
Subtotal In-kind Cost Share		\$20,000
North Dakota Industrial Commission	<u>\$69,115</u>	
Subtotal OHF funding		<u>\$69,115</u>
<u>Total Project Cost</u>		<u>\$312,535</u>

Project Schedule	Project Deliverables	
Contract Date – 8/31/2021	Status Report – 3/31/2022	✓
Start Date – 8/31/2021	Status Report – 7/31/2022*	✓
Completion Date – 10/31/2022	Final Report – 10/31/2022*	

OBJECTIVE/STATEMENT OF WORK:

To purchase land, construct berms and a facility, install fencing and a locked gate, and purchase equipment for a shooting range in the Bowman and Rhame area. OHF funds may only be used for Excavation and Berm Construction, Fencing, and Surveying and Site Design.

STATUS:

Contract has been fully executed.

December 2021

The shooting range started from scratch in the spring/summer of 2021. So far the work performed onsite includes the surveying and staking of the land including the grading plans, removal of the old fence, excavation of the land, building of the berms and some gravel was hauled in. A gate to the range has also been erected for security, allowing both members and registered general public access to the range 7 days per week.

February 2022

The fencing materials were purchased, the posts erected and half of the barbed wire fencing installed October through December 2021. Anticipate the fencing to be completed in the Spring. Photos are posted on the website as part of their report.

June 2022

An extension to the grant has been approved*. The applicant has obtained other grant funding and construction on the buildings is anticipated in 2022. (OHF is not participating in the costs of the building structures.) Applicant has agreed to provide additional reporting when the project is fully completed.

July 2022

Old fencing removed, new fencing and gate installed. Berms and grading complete. All parts of grant award 018-191 are complete. The club received a grant from Game and Fish to build club house. Range open to members and public. Most recently this past weekend for high school rodeo finals contest.

Dated: 8/17/2022