

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 005-081	Report Date 8/31/2016	Period Covered by Report (11/01/15 to 08/31/16)	
Project Name Bottineau Winter Park Infrastructure and Program Improvements			
Project Sponsor Name Bottineau Winter Park			
Responsible Official (Last, First Middle) Bradley E Knudson		Responsible Official's Title General Manager	
Project Sponsor Address PO Box 168			
City Bottineau	State ND	Zip Code 58318	Telephone Number 701-263-4556
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award: <u>Funds Spent this Reporting Period</u>			
<u>Trail System Enhancement and Expansion only</u>			
<u>Trail system signage:</u>			
Signs: \$182.00			
Match Funding \$282.06			
In-kind Funding \$75.00			
<u>Nature trail shelters:</u>			
Nature trail shelter 14X20; 0			
Benches with roof (2): \$699.23			
ADA Portable bathroom: 0			
Match Funding \$ 1936.50			
In-kind Funding \$750.00			
<u>Trail System enhancement:</u>			
Trail expenses: \$800.00			
Match Funding \$0			
In-kind Funding \$1065.00			

Tree Planting (49):

Irrigation: \$1,000.00
Match Funding \$305.32
In-kind Funding \$6700.00

Water Well:

Water well and hookup to building: \$23,033.70
Match Funding \$14,538.39
In-kind Funding \$3,625.00
Initial funding \$7000.00
Total Project total cost \$48,197.19

OHF Funding Requested for Reimbursement \$25,714.93

Total Funding Expended for this Reporting Period \$61,992.20

Total Funds Spent to Date

Match Funding \$17,062.27
In-kind Funding \$12,215.00
OHF Funding Requested for Reimbursement \$70,000.00
Total OHF Funding expended on this Project: \$70,000.00
Total OHF and BWP Funding expended on this Project; \$105,437.27

Balance of Grant Funds

Match Funding \$0
In-kind Funding \$0
OHF Funding still to be Requested \$0

Do you anticipate needing to request a grant extension If yes, please explain
// Yes /*/ No

Work Completed during period covered by this report:

The 2 shelters and the warming log house have been completed on the exterior. Work continues to get the heating and interior of the log cabin but should be completed by December. 2 Portable bathroom are available at the 2 heated buildings. One is located at the Lake house near the fishing and dock area and the second at the log cabin that overlooks the prairies and has a very nice view



Exhibit B

Hiking trails have all been seeded and 90% of the trails have an excellent grass cover and all 3.3 miles are open to the public to use. 12 Geocaches have been placed and we have seen some activity by hikers to search and find them. Each cache represents one of Anne's Bucket list and is very inspiring to find. These trails are handicap usable for all ages and for those that are wheelchair confined or have limited ability to walk can use a track chair at no charge but need to have a person along for safety reasons. We have installed a trail map on the south lawn of the facility.



The dock on the lake was a great improvement but because of safety reasons individuals using wheelchairs and others were restricted on its use. BWP requested grant funds thru the Christopher Reeves foundation to install safety railing on the dock and was granted. Anyone now can use the dock without the chance of falling into the water that is about 6 feet deep at its furthest point. Beach sand has just been placed



After 7 attempts in the past 5 years to find water at Bottineau Winter park a water well has been established and hooked up to the building. The well is 550 feet deep and produces 5 gallons per minute continuously. A Large turtle that was donated hides the pumps head and will be used as a fountain into a wishing well in the future.



Water well loction is under turtle in parking lot.

12 years have passed since the Board of directors planted 100 evergreen trees in the upper meadow and 43 of these trees ranging from 8 feet to 3 feet have been transplanted on the western slope of BWP middle run and the pattern represents a diamond to shape. One of BWP logos is The Jewel Above the Prairie and has many positive comments on those that have visited the park this summer. An additional 6 evergreens were moved and planted around Annie's House. Once the trees get to 10 or more feet this area will be opened to the public for tree skiing in the future. Located inside the trees at the top of the hill is a 1800 gallon water tank that is filled weekly with the snowmaking water system and a drip system has been installed at the base of each tree to provide the needed water to make these trees healthy and grow better.



Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Bradley E. Knudson GM.

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



Established in 1969
**BOTTINEAU
WINTER PARK**

Annie's House Hiking Trails

- Wayland Trail .75 miles
- Hannah's Trail .30 miles
- Carelton Trail 1.35 miles
- Stanley Trail 1 mile
- Andy's Trail .10 mile

Rules and Trail Etiquette

- | | |
|-----------------------|---------------------------|
| No Motorized Vehicles | Sign in - Sign out |
| No Camping | Stay on designated trails |
| No Fires | Greet people you meet |
| No Hunting | Pack it in - Pack it out |
| No Feeding Wildlife | Hike quietly |
| No littering | Dogs must be leashed |

Hiking may be restricted at the discretion of the Park Manager

These hiking trails & shelters were made possible thru a grant from the ND Outdoor Heritage Fund.



Imagery Date: 8/19/2013 48°57'02.17" N 100°28'07.50" W elev 2411 ft eye alt 6557 ft