

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

| | | |
|-----------------|-------------|--------------------------|
| Contract Number | Report Date | Period Covered by Report |
| 001-001 | 08-25-2015 | 09-01-2014 to 8-25-2015 |

Project Name
LSC 20,000 Trees BY 2020

Project Sponsor Name
Ludden Sportsmen Club

| | |
|---|------------------------------|
| Responsible Official (Last, First Middle) | Responsible Official's Title |
| Quandt, John Paul | Program Director |

Project Sponsor Address
11020 93rd ST SE

| | | | |
|-------|-------|----------|------------------|
| City | State | Zip Code | Telephone Number |
| Oakes | ND | 58474 | 1-701-710-0077 |

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 0

In-kind Funding \$ 10,508

OHF Funding **Requested for Reimbursement** \$21,793

Total Funding Expended for this Reporting Period \$32,481

Total Funds Spent to Date

Match Funding \$400

In-kind Funding \$14,203

OHF Funding Received and Requested for Reimbursement \$24,030

Total Funding Expended to Date \$38,633

Balance of Grant Funds

Match Funding \$0

In-kind Funding \$20,000

OHF Funding still to be Requested \$25,970

Total Funding to be Expended on this Project \$\$47,365

Do you anticipate needing to request a grant extension If yes, please explain

Yes No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

We planted 4,338 Trees on the Ludden Youth Site on NE ¼ of 12-129-60 on April 26th, 27th and 28th of 2015. Shortly after that we received over 7 inches of rain in 3 days on May 10th in which we ending up losing about 1/3 of the new trees. There is an attached image from a drone plane that caught the north side of planting and showing where we got plastic on live trees and where the trees were lost. Due to the extreme wet and the timing of the available Dickey Soil Conservation Services in getting plastic down not till first of July, we had a lot extra dollars and time from our club members to prepare for plastic. The surviving trees look good now and a lot of the trees are coming out tubes that were installed, we will have to decide on this area if we should replant or leave it as additional food plots. This quarter of land we withheld from PLOTS and have designated as youth hunting only and have that it signed accordingly.

Update on 2014 project planting of the Rifle Range, this spring it was decided not to fill in missing trees that did not make it till next year due to we felt we had over 90% survival rate and some trees we were not certain if they would survive? Recent inspection of these trees showed us that we loss more due to no moisture at all from 2nd half of June till mid-August. We will plan on doing a fall inspection and count and plant hand plants where missing next spring on probably both plantings, this will probably be the extent of planting done in 2016 due to the high water table on next planting and would prefer to wait until a planned drainage project takes effect.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official




Image 2015 - Ludden food plot *Drone Image*



Dataset - Name

■ Sportsmen club Tree rows

Trees started to be found in the End of June, after we
Realized that Dickey County Soil Conservation District did not get
plastic down yet



After trees were found cleaned, plastic down and tubes installed



2019 FLE Range No Till Project



2014 Rifle Range No Till Project

