

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report
004-050	9/16/2015	6/17/2015-9/16/2015

Project Name
Dead Colt Creek Recreational Playground Project

Project Sponsor Name
Ransom County Water Resource District

Responsible Official (Last, First Middle)	Responsible Official's Title
Scott Olerud	Chairman

Project Sponsor Address
PO Box 388

City	State	Zip Code	Telephone Number
Lisbon	ND	58054	701-683-5920

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 17253.65

In-kind Funding \$ 435

OHF Funding **Requested for Reimbursement** \$4517.00

Total Funding Expended for this Reporting Period \$62862.65

Total Funds Spent to Date

Match Funding \$17253.65

In-kind Funding \$435

OHF Funding Received and Requested for Reimbursement \$45174.00

Total Funding Expended to Date \$62862.65

Balance of Grant Funds

Match Funding \$

In-kind Funding \$

OHF Funding still to be Requested \$

Total Funding to be Expended on this Project \$62862.65

Do you anticipate needing to request a grant extension If yes, please explain

Yes No


Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The playground equipment was installed the first week in May. It has been used extensively this summer by the campers, daily visitors and the children attending the softball field events. The basketball Court was installed and in full function by July 17. This area is also getting used extensively. It seems to be the popular spot for the older children and families to enjoy a little game of ball with one another. This playground equipment and basketball court has helped attract more campers to the area since there are more options to entertain the children. We have noticed there is also more daily users to the park since there is more suitable playground equipment there.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



Dead Colt Creek Recreational Playground Project

The goal of the new playground equipment at Dead Colt Creek was to attract more campers and daily visitors by giving people more opportunities to enjoy the great outdoors. Being from a small rural community there is not as many options for recreational entertainment for families and children in this area. We wanted to increase the opportunities for people to enjoy family time and to keep children active with the playground equipment.

The project put in playground equipment that is suitable for ages 2-12. The basketball court was installed for all ages to benefit from.

The addition to the new playground equipment and the basketball court at Dead Colt Creek has been very beneficial to the park and the surrounding communities. This project would not have been feasible without the help of the ND Outdoor Heritage Fund. This has helped draw more campers to the area since there are more things for families to do. There has also been an increase of daily visitors for the recreational purpose. It has helped keep the kids active with physical activity and outdoors.

Dead Colt Creek is a very popular attraction in our area. Not only does this benefit the surrounding area but it brings in tourists from other areas to enjoy the beautiful recreational area.



Basketball Court
Sponsored by the
ND Outdoor Heritage Fund
Ransom County Water Resource Dist
Ransom County Park Board