

016-167 - Columbus Cougar Park - 2020

Status Report Details

Program Area: Outdoor Heritage Fund
Reporting Period: 07/15/2020 - 11/30/2020
Initial Submit Date: Nov 5, 2020 1:09 PM

Organization Information

Name*: City of Columbus
Address*: PO Box 27
Columbus North Dakota 58727-____
Phone*: (701) 939-5000 Ext.

Interim Report

Work Accomplished*:

The children and families who live in Columbus have greatly benefited from the new Cougar Park! We now have a fun, new park for play and exercise! Families and neighbors have a new place to congregate and socialize. As soon as the park was installed, children and families began enjoying the new play equipment! Because the park is on Main Street, it was very evident that it was being used by the community. One could hear laughter, see vehicles congregating, and witness children playing!

Tasks Report

Tasks

Task	Start Date	Completion Date	Percent Complete	Comments
Install Equipment	06/01/2020	09/01/2020	100.0% 0.0%	
Coordinate Installation	05/01/2020	05/31/2020	100.0%	
Fundraising	06/01/2019	04/30/2020	100.0%	
Evaluate Fundraising Needs	04/30/2020	05/01/2020	100.0%	
Finalize Installation	09/01/2020	09/30/2020	100.0%	
Grand Opening	09/30/2020	09/30/2020	100.0%	

Deliverables Report

Deliverables

Deliverable	Quantity	Unit of Measurement, if applicable	Status
Community Enjoyment!	1.000		1
Safely Install Equipment	1.000		1
Secure Adequate Funding	60000.000	Dollars	60643.99

At the park, we will have a permanent sign installed that looks like this:



In addition to the sign, our local newspaper ran a story that detailed all donors and listed ND Industrial Outdoor Heritage Fund as a donor.

